BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to drains of Amruthanagara main road (Sanjay Dhabha Road) in ward No.07, Byatarayanapura
2	Amount of Work Portion	-
3	Estimate cost	30.00 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	/17-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/ /17-18 Date: 02.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	484 days.
15	Date of recommending time limit applied for	2.5.18 to 30.8.19
16	Wheather the original application of contractor is enclosed	—
17	Balance work remaining to be done	

18	Probable time required for completion of remaining work	30.8.19.
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be Approved with Nominal Penality. Work delayed due to Slum Work.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone